

Issued to:
 GROUNDTRAX SYSTEMS LTD
 STATION YARD
 RIPLEY
 HARROGATE
 HG3 3BA

Location of equipment:
 GROUNDTRAX SYSTEMS LTD
 STATION YARD
 RIPLEY
 HARROGATE
 HG3 3BA

Issued by:
 Lloyds British a division of
 Speedy Asset Services Ltd
 Brunel Industrial Estate
 Blyth Road
 Harworth
 DN11 8QA
 Tel: 01302 751267



Report no:	PRJ-117152/004
Your Order no:	2750
Our Job no:	PRJ-117152
Sheet no:	1 of 1

Report of Test of Lifting Plant and Equipment

Identification Mark of the Equipment:	Description of Equipment	Details of Test and Thorough Examination				
		Qty Tested and Examined:	Safe Working Load: (Specify Units)	Proof Load Applied: (Specify Units)	Additional/Examination/Standards	Date of Test and Examination:
BATCH TEST 4	STANDARD PVC CELLPAVE HD MAT 600MM X 400MM X 75MM SAMPLE TESTED EMPTY THEN TESTED FILLED WITH 14MM ANGULAR LIMESTONE GRAVEL	2	N/A	21t EMPTY 22t EMPTY 26t EMPTY 25t FILLED 30t FILLED 40t FILLED	<u>REPORT OF COMPRESION</u> <u>TEST</u> POINT LOAD TESTS USING 250MM DIA DISC TO SIMULATE WHEEL LOADING 0.0491m ² RESULT: 26t EMPTY DEFORMED EQUIVALENT TO 529.62tm ² LOADING 40t FILLED EQUIVALENT TO 814.8tm ² LOADING	14/11/22

TESTED SAMPLE NOW SCRAPPED



Name and address of person authenticating and signing this report on behalf of author:

Name: NEIL JOHNSTON

Position: TEST ENGINEER

Signature: *N. Johnston*

Date of Report: 24TH NOVEMBER 2022

